

Chapman Cultural Center Theatre Fly Schedule

Line #	Description	Dist. from pocket	Dist. Between pipes	Notes
0	Fire Curtain	0'0"	0"	Pipe cut 2' short on SL end
1	Main Teaser	2'7"	2'7"	Pipe cut 2' short on SL end
2	Main Curtain	3'3"	8"	
3	12' x 21'4" Projection Screen	4'7"	1'4"	
4	1 st Electric w/ bumpers for screen	5'3"	8"	
5	Legs	6'7"	1'4"	
6		7'3"	8"	
7		8'7"	1'4"	
8	Acoustic Shell Ceiling A	9'11"	1'4"	CAN NOT BE RELOCATED
9	Border	11'11"	2'0"	
10		12'7"	8"	
11	Legs	13'3"	8"	
12	2 nd Electric	14'7"	1'4"	
13		15'3"	8"	
14		15'11"	8"	
15		16'7"	8"	
16		17'3"	8"	
17	Full Black Traveler	17'11"	8"	CAN NOT BE RELOCATED
18		19'3"	1'4"	
19	Border	19'11"	8"	
20	3 rd Electric	20'7"	8"	
21	Acoustic Shell Ceiling B w/ border	22'7"	2'0"	CAN NOT BE RELOCATED
22		23'11"	1'4"	
23	Legs	24'7"	8"	
24	Border	25'11"	1'4"	
25		27'3"	1'4"	
26	Cyc Electric	27'11"	8"	
27		29'3"	1'4"	
28		29'11"	8"	
29		31'11"	2'0"	
30	White Cyc	32'7"	8"	Pipe cut 2' short on SR end
31	12'x16' Projection Screen Storage	33'3"	8"	Pipe cut 2' short on SR end
32	Bounce Drop	33'11"	8"	Pipe cut 2' short on SR end